

TMA FLCM QUARTERLY EXECUTION REPORT

PROJECT DESCRIPTION: HOSP ADAL/LSU **FY:** 2001 **DESIGN** \$38,000,000 **CONSTRUCTION** \$37,600,000
LOCATION: EGLIN / FL **PROGRAM:** DODM **TMA DDA:** \$37,600,000
DPMS: 415 **PROJECT NUMBER:** 35565 **CWE:** \$35,681,000 \$37,216,398 (Award)
\$37,216,398 (Current)
AUTHORITY: CONSTRUCTION **DESIGN COMPLETE:** 100% **CONSTRUCTION % COMPLETE:** (ACTUAL) 28.00% **USING SERVICE:** AF
(SCHEDULED) 24.00%

<u>EVENT</u>	<u>SCHEDULED DATE</u>	<u>ACTUAL DATE</u>	<u>PPDS as of date: 6 Dec 02</u>	<u>Foreign Currency Exchange Rate</u>	<u>N/A</u>
DMFO A/E SELECT AUTHORIZATION (Code 1)	13 Jan 99	13 Jan 99			
DMFO 2807 NOTIFICATION	16 Feb 99	16 Feb 99			
AUTHORITY TRANSMITTED TO FIELD	22 Jan 99	22 Jan 99			
FINALIZE A/E SELECTION	22 Mar 99	22 Mar 99			
DMFO 35% DESIGN AUTHORIZATION (Code 2)	16 Feb 99	16 Feb 99			
AWARD A/E CONTRACT/NTP	30 Apr 99	24 Jun 99			
SCHEMATICS SUBMITTED TO DMFO (S2)	25 Jun 99	25 Jun 99			
FINAL CONCEPT SUBMITTED TO DMFO (S4)	29 Oct 99	29 Oct 99			
DMFO REVIEW COMPLETE	29 Nov 99	23 Nov 99			
DMFO AUTHORIZES DESIGN TO 100%	30 Nov 99	17 Jul 00			
A/E SUBMITS 65% DRAWINGS (S5)	5 Feb 01	9 Feb 01			
A/E SUBMITS 100% DRAWINGS (S6)	9 Jul 01	9 Jul 01			
DESIGN COMPLETE / READY TO ADVERTISE	17 Aug 01	17 Aug 01			
ADVERTISE	15 Nov 01	26 Nov 01			
BID OPENING	21 Feb 02	21 Feb 02			
CONSTRUCTION CONTRACT AWARD	5 Apr 02	25 Mar 02			
CONSTRUCTION NOTICE TO PROCEED (NTP)	18 Apr 02	14 May 02			
BENEFICIAL OCCUPANCY DATE	24 Jul 06				
PHYSICAL CONSTRUCTION COMPLETE	7 Dec 06				

Construction Acquisition Process (IFB, RFP, 8A Set-Aside, etc): RFP

Corps of Engineers Design District: Mobile SAM

Corps of Engineers Construction District: Mobile SAM

Construction Contractor: HARBERT INTERNATIONAL, LLC